Technical specification template: Earthing, Bonding and Lightning Protection Interface

OHMETRY 2 MW DATA CENTRE ELECTRICAL ENGINEERING PROJECT. Package revision A6. Generated 2026-11-08 18:00 UTC. Package version 0.1.0.dev0.

DRAFT TEMPLATE. NOT AN ISSUED SPECIFICATION. NOT FOR PROCUREMENT. PRELIMINARY VALUES ARE NOT MANUFACTURER-CONFIRMED.

Document control

Field	Value
Document number	OHM-DC-2000-SPEC-10
Package revision	A6
Issue	P2
Status	DRAFT TEMPLATE
Prepared by	[name]
Checked by	[name]
Approved by	[name]
Approval date	[date]

1. Scope

This template defines the technical requirements for earthing, bonding and lightning protection interface for the OHMETRY 2 MW DATA CENTRE ELECTRICAL ENGINEERING PROJECT. It is to be completed and issued by the project. Items in [square brackets] are decisions or data the project must supply. Preliminary values from the Ohmetry reference configuration are shown with their data status and must be replaced or confirmed.

2. Applicable standards

- IEEE 80 (substation grounding), as a method reference
- IEC 60364-5-54 (earthing arrangements and protective conductors)
- IEC 62305 series (lightning protection)
- Local utility and authority requirements [project to add]
- Editions and applicability of every standard above are NOT VERIFIED. The project shall confirm the current editions and any national deviations.

3. Service conditions and system data

Item	Requirement or preliminary value	Data status
Nominal LV system	400 V line-to-line, 60 Hz, 3-phase	PRELIMINARY_ASSUMPTION. Utility confirmation is the owner's statement, not independently verified
MV supply	13.8 kV	PRELIMINARY_ASSUMPTION. To be confirmed with the utility
Design ambient temperature	30 degC	PRELIMINARY_ASSUMPTION. Site data to be confirmed
Site altitude	0 m	PRELIMINARY_ASSUMPTION. Site data to be confirmed
Prospective fault level	[To be calculated: short-circuit study pending utility, transformer	NOT CALCULATED

	and generator data]	

4. Equipment ratings

Ratings below are preliminary values from the master configuration unless marked otherwise. They are not manufacturer-confirmed and are not an equipment selection.

Item	Requirement or preliminary value	Data status and note
Earthing system type	TN-S	UNVERIFIED_PLACEHOLDER. Assumed for the sample
Soil resistivity	[From a site soil resistivity survey, Wenner method]	Pending site data
Grid geometry	[From the earthing design]	Pending
Earth-fault current and clearing time	[From the fault and protection studies]	Pending
Touch and step voltage limits	[Per the adopted method]	Pending

5. Technical requirements

5.1 The earthing design shall be based on a soil resistivity survey and shall demonstrate that touch and step voltages and the ground potential rise are within the limits of the adopted method.

5.2 The design shall state the earth-fault current, its split between the grid and other paths, and the clearing time used.

5.3 Bonding conductors, connections, test points and corrosion protection: [project to define].

5.4 Interfaces with the lightning protection system, structural steel, the utility earth and IT equipment earthing: [project to define].

6. Vendor data schedule

The tenderer shall complete the schedule below with its offer: the value offered, its unit, and the name and revision of the document that states it. A value without a source document is not accepted. The parameters are those in the manufacturer-data register; supplied values are imported into the calculations through the data override mechanism, and a value stays NOT VERIFIED until a reviewer records an attestation against its source (name, organisation, date, evidence reference, scope).

Parameter id	Parameter	Datasheet required	Current status	Value offered	Unit	Document and revision
earthing_study.grid_area_m2	Earth grid area	Earthing grid layout drawing and design	MISSING	[vendor to complete]	[vendor to complete]	[vendor to complete]
earthing_study.grid_conductor_length_m	Total buried grid conductor length	Earthing grid layout drawing and design	MISSING	[vendor to complete]	[vendor to complete]	[vendor to complete]
earthing_study.grid_burial_depth_m	Grid burial depth	Earthing grid layout drawing and	MISSING	[vendor to complete]	[vendor to complete]	[vendor to complete]

		design				
earthing.earthing_system_type	Earthing system type	Project earthing design basis	UNVERIFIED_PLACEHOLDER	[vendor to complete]	[vendor to complete]	[vendor to complete]
earthing.soil_resistivity	Soil resistivity	Site soil resistivity survey (Wenner method) report	MISSING	[vendor to complete]	[vendor to complete]	[vendor to complete]

Model, manufacturer, country of manufacture, and the type-test reports for the offered design: [vendor to complete].

7. Compliance schedule

The tenderer shall state, for every standard in section 2 and every technical requirement in section 5, whether the offer complies. 'Complies' needs an evidence reference (type-test report, certificate, calculation, drawing or data sheet with revision). A statement without evidence is recorded as not demonstrated. The requirement references below are the numbered items of section 5 of this template; no clause of any standard is quoted.

Standard named in section 2	Edition offered	Complies / complies with comment / does not comply	Evidence reference	Comment or deviation
IEEE 80 (substation grounding), as a method reference	[vendor to complete]	[vendor to complete]	[vendor to complete]	[vendor to complete]
IEC 60364-5-54 (earthing arrangements and protective conductors)	[vendor to complete]	[vendor to complete]	[vendor to complete]	[vendor to complete]
IEC 62305 series (lightning protection)	[vendor to complete]	[vendor to complete]	[vendor to complete]	[vendor to complete]
Local requirements [project to add]	[vendor to complete]	[vendor to complete]	[vendor to complete]	[vendor to complete]

Requirement (section 5)	Complies / complies with comment / does not comply	Evidence reference	Comment or deviation
5.1	[vendor to complete]	[vendor to complete]	[vendor to complete]
5.2	[vendor to complete]	[vendor to complete]	[vendor to complete]
5.3	[vendor to complete]	[vendor to complete]	[vendor to complete]
5.4	[vendor to complete]	[vendor to complete]	[vendor to complete]

8. Inspection and quality requirements

8.1 Review of the survey report, the grounding study and the drawings.

8.2 Inspection of buried conductors and connections before backfill, with records.

8.3 Routine tests on every unit as required by the applicable standard and this specification.

8.4 Type-test reports or evidence for the design, issued by an accredited or recognised laboratory [project to define acceptable evidence].

8.5 Inspection and test plan (ITP) approved before manufacture, naming witness and hold points.

8.6 Calibration certificates for test instruments.

9. Factory acceptance test (FAT) requirements

9.1 Not applicable to the installation. Factory tests apply only to manufactured components (for example exothermic moulds and test links): [project to define].

9.2 A FAT procedure shall be submitted for approval before the test; the results shall be issued as a signed report, with deviations and their disposition recorded.

9.3 Acceptance criteria are taken from the applicable standard and this specification [project to define]; a test passed against a criterion not stated in advance is not accepted.

9.4 Equipment shall not be shipped until the FAT report is accepted or a concession is recorded and approved by the owner.

10. Site acceptance test (SAT) requirements

10.1 Continuity of all bonds; earth resistance measurement by the specified method; comparison with the design values [project to define].

10.2 A SAT procedure shall be submitted for approval before the tests. It states the test, the method, the instrument, the acceptance criterion and the witness, with the criteria taken from the applicable standard and this specification [project to define].

10.3 SAT is carried out on the installed equipment with its final connections, after the installation inspection and before commissioning loads are applied.

10.4 Results are recorded on signed sheets. Any deviation, retest and concession is listed with its disposition. A SAT is not passed while a deviation is open.

10.5 SAT results are compared with the FAT results; a significant difference is investigated and recorded.

11. Commissioning requirements

11.1 Continuity of all bonds; earth resistance measurement (fall-of-potential or the specified method).

11.2 Verification of touch and step voltage against the design where specified; records retained.

11.3 Commissioning records shall name the test, the instrument and its calibration, the date and the person, and shall be retained with the verification register.

11.4 Integrated systems testing of the whole power chain (utility loss, generator start and transfer, UPS on battery, loss of one power path, return to normal) is carried out under a

project procedure [project to define]. This equipment's commissioning is not complete until it has taken part in that test.

12. Submittals and documentation

Document	When required	Status
Completed vendor data schedule (section 6) and compliance schedule (section 7)	With the tender	[vendor to complete]
Datasheets and general arrangement drawings	With the tender, final before manufacture	[vendor to complete]
Type-test reports and certificates for the offered design	With the tender	[vendor to complete]
Inspection and test plan (ITP)	Before manufacture	[vendor to complete]
FAT procedure and report	Before and after the FAT	[vendor to complete]
Installation instructions and SAT procedure	Before delivery	[vendor to complete]
Operation and maintenance manuals, as-built drawings and final data	Before commissioning; as-built at handover	[vendor to complete]
Recommended spare parts and special tools lists	With the tender and at handover	[vendor to complete]
Training plan and materials [project to define]	Before commissioning	[vendor to complete]
Warranty terms [project to define]	With the tender	[vendor to complete]

13. Open items (NOT VERIFIED)

- All ratings in section 4 marked PRELIMINARY or UNVERIFIED are open until confirmed from manufacturer data and the project studies.
- The prospective fault level is NOT CALCULATED until the utility, transformer and generator data are supplied.
- Standards editions and local requirements are NOT VERIFIED.
- The vendor data schedule (section 6) and the compliance schedule (section 7) are blank until a tenderer completes them.
- FAT, SAT and commissioning acceptance criteria are [project to define].
- This template has not been reviewed by an independent engineer.